
	<p>ANDERSON COUNTY TRANSPORTATION COMMITTEE</p> <p>1428 Pearman Dairy Rd Anderson SC 29625</p>	
---	---	---

<p>Ronald P. Townsend—Chairman Charlie Wham —Vice Chairman Grayson Kelly --Secretary</p>
--

MINUTES

Monday March 04, 2024
In Person Only
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Senator Mike Gambrell	X
Jim Simpson	X	Rep Don Chapman	X
Grayson Kelly	X		
Charles Wham	X		
Glenn Stevens	X		
James Smith	X		
Butch Jones	X		

Others in Attendance – Brittany Burdette, Holt Hopkins, Matt Hogan, Tyanna Holmes from Anderson County; Dan Chism, Drew McCaffrey, David Herbert, Consor; David Rogers from Williamston; Mike Gay, Lacreia Bilbrey, from Anderson City; Frank Crenshaw, Steve Miller, Jeff Van Drie, from Town of Pendleton; Residents from Jackson Circle

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm
2. **Approval of Minutes**
 - a. **December 11, 2023**
 1. **Motion** by Glenn Stevens, second by Grayson Kelly, approved minutes unanimously.
 - b. **Special Called February 15, 2024**
 1. **Motion** by Charlie Wham, second by Jim Simpson, approved minutes unanimously.
3. **Financial Report – Brittany Burdette**
 - a. **Cash Summary**
 1. Ending Balance: **\$16,509,092.13**
 2. Commitment Balance: **\$23,462,273.89**
 - b. **Availability for Programming: \$2,623,698.95**

ACTC Minutes

1. Local Target: Available Balance
2. State Target: Met

4. Engineer Report – Consor

a. Current Projects

1. **ACTC 124 –Pendleton-** Complete
2. **ACTC 125 – State Secondary Roads**
 - I. King to return for Warranty Items on Big Creek at their cost (and the \$200,000 overlay approved in August) This will be completed in May 2024.

b. ACTC 126 & 127 – Belton and District 6 Roads

1. Substantially complete
2. Warranty Ends 04.24.2024

c. ACTC 128.1 – Evergreen

1. 30 % plans were submitted for review in December 2023. District 2-SCDOT commented that the project would need to be reviewed by RPG4 at Headquarters SCDOT due to the complex drainage. Accordingly, the project drainage is being re-designed. 70% will be submitted in April 2024. Construction funding has not been approved.

d. ACTC 129 - City of Belton \$593,035.00

1. Poplar Avenue
2. Oak Drive
3. Blair Road
4. Stevenson Drive

e. ACTC 130 -Town of Pendleton \$600,149.00

1. Pruitt Street
2. Jackson Street
3. Micasa Drive
4. South Elm Street
 - I. Construction has been completed and the final inspection will be performed March 1, 2024. One-year warranty meeting will take place next winter (December 14, 2024).

f. ACTC 131- SCDOT \$4,538,720.17

1. S-4-208 Griffin Rd
2. S-4-486 Brushy Creek Rd
3. None Stegall Rd - Complete
4. S-4-600 Old Denver School Rd
5. S-4-61 Salem Church Rd
6. S-4-351 North St – Ped Ramps and Sewer repairs Complete
7. S-4-97 Dalrymple Rd- FDP Complete
8. S-4-373 Lake Side Rd

ACTC Minutes

- 9. S-4-153 Fred Dean Rd
- 10. S-4-583 Foster Rd
- 11. S-4-1084 Campbell Rd
 - I. Griffin Road, Stegall Road, Dalrymple Road, and North Street are completed.
 - II. Final Inspection was conducted for completed projects on February 8, 2024.
 - III. Change orders adding Campbell Road and Salem Church Road are complete and work to complete on Campbell Road started last week. Both roads are expected to be completed by July 31, 2024.

g. Anderson County ACTC 132

- 1. Hamlin Road
- 2. The Meadows Subdivisions
 - I. Dandelion Trail
 - II. Buttercup Trail
 - III. Clover Patch Way
 - IV. Wild Vine Path
 - V. Grassy Knoll Way
 - a. King Asphalt – Full Dept Patching for the contract was completed in late January this year. Full Depth Reclamation to start in June 2024. Project completion is scheduled for December 13, 2024. Roads on this contract include Farms at Spearman, Hammond Hall Subdivision, Roper Road, and Hamlin Road.

h. Town Of Pendleton ACTC 133

- 1. Westinghouse Road and Swaney Circle Realignment
 - I. 70 % plans were sent to Anderson County and SCDOT for review 3weeks ago. It is time to purchase Right-of-Way. The goal is to have the project ready to bid in July.
 - II. Reminder – construction funding has not been approved.
 - III. **Motion** by Grayson Kelly, second by Charlie Wham, all approved unanimously to approve construction funding of \$1,440,000. In contingency that the Town of Pendleton match 20% of the original asked amount of \$1.8 Million (\$360,000).

i. City Of Anderson ACTC 134

- 1. Rose Hill Street
- 2. Brittany Park
- 3. Mildred Street
- 4. S Prevost Street
- 5. Sumac Street

ACTC Minutes

6. Armstrong Street
7. "B" Street
8. Cathcart Street
9. Premiere Court
10. Britannia Circle
11. Cobblestone Court
12. Londenberry Drive
13. Miracle Mile
14. Perpetual Square Drive
15. Cardinal Circle
16. Cedar Ridge
17. Gilmer Street
18. Kings Court
19. Old Ivy Road
20. Byrd Lane
21. Fairmont Road
22. Goodrum Lane
23. Grant Street
24. Lincoln Avenue
25. River Heights Circle
26. Old Colony Road
27. Louise Circle
28. Mitchell Street
29. Carter Hall Subdivision
 - I. Rogers Group Plans to start Spring 2024.
 - II. Project completion date is December 15, 2024.

j. Town of Williamston ACTC 135/136/138

1. Anderson Street
2. Dove Street
3. Mattison Drive
4. "C" Street
5. Attaway Street
6. Whilden Drive
7. Lakeview Drive
8. Payne Drive
9. Parker Street
10. Sullivan Street
11. Lee Street

k. Anderson County ACTC 136 (Approved 1.4 Mill Estimate Feb 06, 2023)

1. Ansel Fowler Dr
2. Brown Rd (Moved to ACTC 140)

ACTC Minutes

3. Elgin Dr
4. Hammond Hall Subdivision
5. Homestead Rd (Moved to ACTC 140)
6. Johnson Ave
7. Kings Grant Subdivision (Moved to ACTC 140)
8. Michelin Blvd- withdrawn from app per Matt Hogan
9. Peach Orchard Dr (Moved to ACTC 140)
10. Roper Rd
11. Teakwood Plantation (Moved to ACTC 140)
12. The Farms at Spearman Rd
13. Topsail Bay Subdivision (Moved to ACTC 140)

I. Pelzer ACTC 138

1. STEVENSON STREET
2. BEATTIE STREET
3. FINLEY STREET
4. FROST STREET
5. Estimate by Consor is \$194,915.65
 - I. Bids were received last Thursday, February 29, 2024.
 - II. 2 bids received – Rogers Group and King Asphalt
 - III. Low Bid was \$2,560,277.25 by King Asphalt. Bid was almost matched Engineer's estimate, with some contingency left. Evaluating bids now. Expect to award, barring any inconsistencies.

m. Anderson County ACTC 140 (136 Remaining Roads)

1. Homestead Road \$ 109,364.02
2. Peach Orchard Drive \$ 423,640.44
3. Topsail Bay Subdivision \$ 474,629.44
4. Kings Grant Subdivision \$1,335,431.94
5. Teakwood Plantation \$1,781,535.20
6. Brown Road \$2,319,685.71 (all of Brown Road except recently completed stretch with roundabout)
7. Michelin Boulevard withdrawn pending further discussion with County and SCDOT
 - I. Approve funding for Brown Road and Kings Subdivision (ACTC 140) along with (ACTC 138) in August 21, 2023
 - II. Engineer's Estimate (Hot-in-Place). Delivered to Robert Carrol for bid in early March 2024.
 - a. Brown Road
 - b. Kings Grant Subdivision
 - c. Homestead Road

ACTC Minutes

n. ACTC 144 Anderson County and Community Partners

1. 30 % plans were sent to Anderson County and SCDOT for review 3 weeks ago. Comments were due back on March 1. The goal remains to have the project ready to bid in June.

5. Future Contracts with Estimates:

a. Belton ACTC 137-CANCELED

b. Williamston ACTC 139

1. South Green Street
2. Bigby Street
3. Each Church Street
4. River Drive
5. Knight Street
6. Traxler Street
 - I. Estimate by Consor is \$1,163,348.71
 - II. **Motion** to roll this application to the next meeting by Charlie Wham, second by Glenn Stevens approved unanimously.

c. West Pelzer ACTC 141

1. Morgan Street- Engineer's cost estimate \$90,754.04
 - I. **Motion** by Charlie Wham, second by Grayson Kelly approved unanimously to approve funding of \$90,754.04.

d. City of Anderson ACTC 142

1. Mystic Vineyards Subdivision-- Engineer's cost estimate \$328,623.35
 - I. **Motion** by Charlie Wham, second by James D Smith approved unanimously to approve funding of \$328,623.35.

e. Town of Iva ACTC 143- \$1,426,570.98

1. W. Lake Street - \$218,016.94
2. Hampton Street - \$586,408.85
3. East Broad Street - \$559,671.97
4. Johnson Street - \$62,473.22
 - I. **Motion** to roll this application to the next meeting by Charlie Wham,

ACTC Minutes

second by Glenn Stevens approved unanimously.

6. New Applications

a. Honea Path ACTC 145

I. **Motion** to by Charlie Wham, second by Glenn Stevens approved unanimously to get Consor to get an Engineer Estimate.

b. Jackson Circle

I. **Motion** by James D Smith, second by Jim Simpson approved unanimously to approve for Consor to evaluate and provide an estimate for engineering design and construction.

7. Adjournment