



ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd
Anderson SC 29625

Ronald P. Townsend—Chairman
Charlie Wham —Vice Chairman
Grayson Kelly --Secretary

MINUTES

Monday May 06, 2024
In Person Only
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	-	Senator Mike Gambrell	X
Jim Simpson	X	Rep Don Chapman	X
Grayson Kelly	-		
Charles Wham	X		
Glenn Stevens	X		
James Smith	X		
Butch Jones	X		

Others in Attendance – Brittany Burdette, from Anderson County; Dan Chism, Drew McCaffrey, David Herbert, Consor; Mike Gay, Lacreacia Bilbrey, from Anderson City; Bo Barns, Alan Sims from City of Belton; Michael Anders from SCDOT; Dennis Garber from ICE; Michael Garber from eCity Trail; Melissa Helbert from Kimberly-Horn.

1. **Call to Order** – called to order by Charlie Wham at 4:00 pm
2. **Approval of Minutes**
 - a. **March 04, 2024**
 1. **Motion** by Glenn Stevens, second by Butch Jones, approved minutes unanimously.
3. **Financial Report – Brittany Burdette**
 - a. **Cash Summary**
 1. Ending Balance: **\$16,549,128.16**
 2. Commitment Balance: **\$25,230,897.24**
 - b. **Availability for Programming: \$895,111.63**
 1. Local Target: Available Balance
 2. State Target: Met

ACTC Minutes

4. Engineer Report – Consor

a. Current Projects

1. **ACTC 124 –Pendleton-** Complete-Warranty ends June 29, 2024
2. **ACTC 125 – State Secondary Roads**
 1. King completed for Warranty Items on Big Creek at their cost (and the \$200,000 overlay approved in August) The project will close this month.

b. ACTC 126 & 127 – Belton and District 6 Roads

1. Warranty Ends April 24, 2024
2. Warranty Inspection Completed April 17, 2024, with a few minor repairs.

c. ACTC 128.1 – Evergreen

1. 30 % plans were submitted for review in December 2023. District 2-SCDOT commented that the project would need to be reviewed by RPG4 at Headquarters SCDOT due to the complex drainage. Accordingly, the project drainage is being re-designed. 70% will be submitted in April 2024.
2. Construction funding has not been approved.
3. Options for construction phase:
 - I. Alt. 1: Continue with the design for the previously approved option, but we would need to add fee for additional Surveying, Environmental, Geotechnical and Structural design. Due to high estimated construction cost, additional funding from other sources will be needed.
 - II. Alt. 2: Change the design to the previous recommended alternate that stopped the 3-lane section at the end of the Y and School District development with no other improvements to Evergreen. Design fee is unchanged since we are very near 70% design.
 - III. Alt. 3: Terminate design and kill the project.
 - a. **Motion** by Glenn Stevens, second by James Smith, approved Option 2 unanimously for the future of the project.

d. ACTC 129 - City of Belton \$593,035.00

1. Poplar Avenue
2. Oak Drive
3. Blair Road
4. Stevenson Drive

e. ACTC 130 -Town of Pendleton \$600,149.00

1. Pruitt Street
2. Jackson Street
3. Micasa Drive
4. South Elm Street
 1. Construction has been completed and the final inspection will be performed March 1, 2024. One-year warranty meeting will take place

ACTC Minutes

next winter (December 14, 2024).

f. ACTC 131- SCDOT \$4,538,720.17

1. S-4-208 Griffin Rd
2. S-4-486 Brushy Creek Rd
3. None Stegall Rd - Complete
4. S-4-600 Old Denver School Rd
5. S-4-61 Salem Church Rd
6. S-4-351 North St – Ped Ramps and Sewer repairs Complete
7. S-4-97 Dalrymple Rd- FDP Complete
8. S-4-373 Lake Side Rd
9. S-4-153 Fred Dean Rd
10. S-4-583 Foster Rd
11. S-4-1084 Campbell Rd
 - I. Final Inspection was conducted for completed projects on February 8, 2024.
 - II. Change orders adding (CO 1) Campbell Road and (CO 2) ACTC 146 Salem Church Road are complete and work to complete on Campbell Road is complete. Patching on Salem Church is complete. Resurfacing and Pavement Markings expected to be completed by July 31, 2024.

g. Anderson County ACTC 132

1. Hamlin Road
2. The Meadows Subdivisions
 - I. Dandelion Trail
 - II. Buttercup Trail
 - III. Clover Patch Way
 - IV. Wild Vine Path
 - V. Grassy Knoll Way
 - a. King Asphalt – Full Dept Patching for the contract was completed in late January this year. Full Depth Reclamation to start in June 2024. Project completion is scheduled for December 13, 2024. Roads on this contract include Farms at Spearman, Hammond Hall Subdivision, Roper Road, and Hamlin Road.

h. Town Of Pendleton ACTC 133

1. Westinghouse Road and Swaney Circle Realignment
 - I. 90 % plans were sent to Anderson County and SCDOT for review. It is time to purchase Right-of-Way and exhibits have been sent to AC Legal team. The goal is to have the project ready to bid in July.
 - II. Construction funding of \$1,440,000 approved March 2024 In contingency that the Town of Pendleton match 20% of the original

ACTC Minutes

asked amount of \$1.8 Million (\$360,000).

i. City Of Anderson ACTC 134

1. Rose Hill Street
2. Brittany Park
3. Mildred Street
4. S Prevost Street
5. Sumac Street
6. Armstrong Street
7. "B" Street
8. Cathcart Street
9. Premiere Court
10. Brittainia Circle
11. Cobblestone Court
12. Londenberry Drive
13. Miracle Mile
14. Perpetual Square Drive
15. Cardinal Circle
16. Cedar Ridge
17. Gilmer Street
18. Kings Court
19. Old Ivy Road
20. Byrd Lane
21. Fairmont Road
22. Goodrum Lane
23. Grant Street
24. Lincoln Avenue
25. River Heights Circle
26. Old Colony Road
27. Louise Circle
28. Mitchell Street
29. Carter Hall Subdivision
 - I. Rogers Group Plans to start May 2024.
 - II. Project completion date is December 15, 2024.

j. Town of Williamston ACTC 135/136/138

1. Anderson Street
2. Dove Street
3. Mattison Drive
4. "C" Street
5. Attaway Street
6. Whilden Drive
7. Lakeview Drive

ACTC Minutes

8. Payne Drive
9. Parker Street
10. Sullivan Street
11. Lee Street

k. Anderson County ACTC 136 (Approved 1.4 Mill Estimate Feb 06, 2023)

1. Ansel Fowler Dr
2. Brown Rd (Moved to ACTC 140)
3. Elgin Dr
4. Hammond Hall Subdivision
5. Homestead Rd (Moved to ACTC 140)
6. Johnson Ave
7. Kings Grant Subdivision (Moved to ACTC 140)
8. Michelin Blvd- withdrawn from app per Matt Hogan
9. Peach Orchard Dr (Moved to ACTC 140)
10. Roper Rd
11. Teakwood Plantation (Moved to ACTC 140)
12. The Farms at Spearman Rd
13. Topsail Bay Subdivision (Moved to ACTC 140)

l. Pelzer ACTC 138

1. STEVENSON STREET
2. BEATTIE STREET
3. FINLEY STREET
4. FROST STREET
5. Estimate by Consor is \$194,915.65
 - I. Bids were received February 29, 2024.
 - II. 2 bids received – Rogers Group and King Asphalt
 - III. Low Bid was \$2,560,277.25 by King Asphalt
 - IV. Awarded to King
 - V. Precon will be this week

m. Anderson County ACTC 140 (136 Remaining Roads)

1. Homestead Road \$ 109,364.02
2. Kings Grant Subdivision \$1,335,431.94
3. Brown Road \$2,319,685.71
 - I. (all of Brown Road except recently completed stretch with roundabout)
4. Michelin Boulevard withdrawn pending further discussion with County and SCDOT
 - I. Approve funding for Brown Road and Kings Subdivision (ACTC 140) along with (ACTC 138) in August 21, 2023
 - II. Engineer's Estimate (Hot-in-Place). Delivered to Robert Carrol for bid in early March 2024.
 - a. Brown Road
 - b. Kings Grant Subdivision

ACTC Minutes

- c. Homestead Road
- III. Awarded to Cutler Repaving for HIR Contract April 25, 2024
- IV. Estimated start time is June 2024

n. ACTC 144 Anderson County and Community Partners

- 1. Drainage design is underway. Discussions with Budweiser are underway.
- 2. 70 % (Right-of-Way) plans will be submitted within the next few weeks for review and the County can proceed with Right-of-Way negotiations. The goal remains to have the Construction plans completed in June.

5. Future Contracts with Estimates:

a. Belton ACTC 137-CANCELED

b. Williamston ACTC 139

- 1. South Green Street
- 2. Bigby Street
- 3. Each Church Street
- 4. River Drive
- 5. Knight Street
- 6. Traxler Street
 - I. Estimate by Consor is \$1,163,348.71
 - II. **Motion** to roll this application to the next meeting by Jim Simpson, second by Butch Jones approved unanimously.

c. West Pelzer ACTC 141 -Application Pulled by Town

d. City of Anderson ACTC 142

- 1. Mystic Vineyards Subdivision— Engineer's cost estimate \$328,623.35
 - I. Approved for funding of \$328,623.35 in March 2024
 - II. Adding to ACTC 132 as a Change Order

e. Town of Iva ACTC 143- \$1,426,570.98

- 1. W. Lake Street - \$218,016.94
- 2. Hampton Street - \$586,408.85

ACTC Minutes

3. East Broad Street - \$559,671.97
4. Johnson Street - \$62,473.22
 - I. **Motion** to roll this application to the next meeting by Jim Simpson, second by Butch Jones approved unanimously.

f. Honea Path ACTC 145

1. Yield Street
2. U Street
3. Serrine Street
4. Maryland Ave
5. Intersection of Maple and Graham
6. George Street
7. Black Street
 - I. Engineer Estimate: \$1,206,800.00
 - II. **Motion** to roll this application to the next meeting by Jim Simpson, second by Butch Jones approved unanimously.

g. Jackson Circle ACTC 147

1. Three alternative ways to proceed:
 - I. Alternative 1 – \$615,298.50
 - II. Alternative 2 – \$509,578.00
 - III. Only widen Jackson Circle - \$270,791.00
 - a. **Motion** by Butch Jones, second by Glen Stevens approved unanimously to approve Alternative 2 for the project.

6. New Applications

a. City of Belton ACTC 148

1. Kay Street (S-4-733)
2. Green Street (S-4-441)
3. Edgewood Avenue (S-4-660)
 - I. **Motion** by Glen Stevens, seconded by James Smith, approved unanimously for Consor to get an engineer estimate.

7. New Business

- a. Next meeting will be held August 12, 2024

8. Adjournment