



ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd
Anderson SC 29625

Ronald P. Townsend—Chairman
Charlie Wham —Vice Chairman
Grayson Kelly --Secretary

MINUTES

Monday August 12, 2024
In Person Only
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Senator Mike Gambrell	X
Jim Simpson	X	Rep Don Chapman	X
Grayson Kelly	-		
Charles Wham	X		
Glenn Stevens	X		
James Smith	X		
Butch Jones	-		

Others in Attendance – Brittany Burdette, Holt Hopkins, Matt Hogan, Jonathan Fox from Anderson County; Dan Chism, Drew McCaffrey, David Herbert, Consor; Mike Gay, Lacrechia Bilbrey, from Anderson City; Alan Sims from City of Belton; Kurt Mead from SCDOT; Dennis Garber from ICE; Michael Garber, Luther Hill from eCity Trail; Kevin Strickland, Rockey Burgess from the Town of Williamston; Jim Taylor from Town of Honea Path.

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm
2. **Approval of Minutes**
 - a. **May 06, 2024**
 - b. **July 10, 2024 (Special Called)**
 1. **Motion** by Charlie Wham, second by Glenn Stevens, approved both minutes unanimously.

ACTC Minutes

3. Financial Report – Brittany Burdette

a. Cash Summary

1. Ending Balance: **\$ 16,626,865.51**
2. Commitment Balance: **\$ 25,740,475.24**
3. **Availability for Programming: \$ 2,941,123.99**
4. Local Target: Available Balance
5. State Target: Met

4. Engineer Report – Consor Current Projects:

a. ACTC 128.1 – Evergreen

1. Drainage design is being finalized and plans are pushing to 70% (R/W plans). 70% cost
2. Estimate is \$3,875,581.13.

b. Anderson County ACTC 132

1. Hamlin Road
2. The Meadows Subdivisions
3. Farms at Spearman
 - I. Paving has been completed on Roper and on-going on Hamlin and Farms at Spearman. FDR is on-going in Hammond Hall. Project will be completed by Dec. 2024.

c. Town Of Pendleton ACTC 133

1. Westinghouse Road and Swaney Circle Realignment
 - I. 90 % plans were sent to Anderson County and SCDOT for review. It is time to purchase Right-of-Way and exhibits have been sent to AC Legal team. The goal is to have the project ready to bid in July.
 - II. Construction funding of \$1,440,000 approved March 2024 In contingency that the Town of Pendleton match 20% of the original asked amount of \$1.8 Million (\$360,000).
 - III. Bid will go out next month

ACTC Minutes

d. City Of Anderson ACTC 134

- I. Rogers Group Plans to start May 2024.
- II. Project completion date is December 15, 2024.
- III. FDR and resurfacing has been completed on Brittany Park, Cobblestone East and Premier Court in June. Remaining streets will be completed this month. Consor recommends adding \$200K to this contract so that the 2 roads which were deleted can be added back.
 - a. **Motion** by Charlie Wham, second by Jim Simpson, approved unanimously to add additional funding of \$200,000.00 for the two roads to be added back in.
 - i. South Prevost Street
 - ii. Sumac Street

e. Town of Williamston ACTC 135/136/138

1. Anderson Street
2. Dove Street
3. Mattison Drive
4. "C" Street
5. Attaway Street
6. Whilden Drive
7. Lakeview Drive
8. Payne Drive
9. Parker Street
10. Sullivan Street
11. Lee Street

f. Anderson County ACTC 136 (Approved 1.4 Mill Estimate Feb 06, 2023)

1. Ansel Fowler Dr
2. Brown Rd (Moved to ACTC 140)
3. Elgin Dr
4. Hammond Hall Subdivision
5. Homestead Rd (Moved to ACTC 140)
6. Johnson Ave
7. Kings Grant Subdivision (Moved to ACTC 140)
8. Michelin Blvd- withdrawn from app per Matt Hogan
9. Peach Orchard Dr (Moved to ACTC 140)
10. Roper Rd
11. Teakwood Plantation (Moved to ACTC 140)
12. The Farms at Spearman Rd
13. Topsail Bay Subdivision (Moved to ACTC 140)

g. Pelzer ACTC 138

1. STEVENSON STREET
2. BEATTIE STREET
3. FINLEY STREET

ACTC Minutes

4. FROST STREET
5. Estimate by Consor is \$194,915.65
 - I. Low Bid was \$2,560,277.25 by King Asphalt
 - II. Project is currently scheduled to start in September and be completed in Dec. 2024.

h. Anderson County ACTC 140 (136 Remaining Roads)

1. Cutler began HIR on Brown Rd. in July. Work is on-going and will be completed before the completion date.

i. ACTC 142 (CO to ACTC 132)

1. Work is expected to be completed this week

j. ACTC 144 Anderson County and Community Partners

1. Drainage design is underway. Discussions with Budweiser are underway.
2. 70 % (Right-of-Way) plans will be submitted within the next few weeks for review and the County can proceed with Right-of-Way negotiations. The goal is to bid in October.

5. Future Contracts with Estimates:

a. Williamston ACTC 139

1. South Green Street
2. Bigby Street
3. Each Church Street
4. River Drive
5. Knight Street
6. Traxler Street
 - I. Estimate by Consor is \$1,163,348.71

b. City of Anderson ACTC 142

1. Mystic Vineyards Subdivision— Engineer's cost estimate \$328,623.35
 - I. Approved for funding of \$328,623.35 in March 2024
 - II. Adding to ACTC 132 as a Change Order

ACTC Minutes

c. Town of Iva ACTC 143

1. Estimate by Consor \$1,426,570.98

d. ACTC 144 – SC86/Old Williamston/SC17 Intersection Improvements

1. 70% plans (Right-of-Way) should be submitted for review this week. Goal is to bid by Oct.

e. Honea Path ACTC 145

1. Estimate by Consor \$760,653.46
2. Removed Marlyland Ave (Church Owned) Paved Private

f. Jackson Circle ACTC 147

1. Approved for funding May 2024 for \$509,578.00
2. Survey and utility coordination has been contracted. Expect them to start right after Labor Day. My goal is to have the project ready for bid by June so that construction can start right after FY26 begins.

g. City of Belton ACTC 148

1. Kay Street (S-4-733)
2. Green Street (S-4-441)
3. Edgewood Avenue (S-4-660)
 - I. Estimate from Consor \$1,010,238.28

h. Recap of Requests

1. ACTC 128 Evergreen Road \$ 3,875,581.13 (still in design)
2. ACTC 139 Williamston \$ 1,163,348.71
3. ACTC 143 Iva \$ 1,455,488.51
4. ACTC 145 Honea Path \$ 760,653.46 (with Maryland Removed)
5. ACTC 147 Jackson Circle \$ 2,000,000 (design and construction)
6. ACTC 148 Belton \$ 1,010,238.28
7. ACTC 149 SCDOT match \$ 3,079,902.00

- I. **Motion** by Charlie Wham, second by Glenn Stevens approved unanimously to approve funding for the ACTC Projects (128,139,143,145,147,148,149) above.

6. New Applications

- a. Anderson County
- b. Town of Williamston
- c. SCDOT

1. **Motion** by Charlie Wham, second by Coach Smith, approved unanimously to get Consor to do an Estimate for the next meeting.

7. New Business

ACTC Minutes

- a. **Motion** by Charlie Wham, second by Jim Simpson to enter into Executive Session
 1. No action was taken during executive session

8. Adjournment