



ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd
Anderson SC 29625

Ronald P. Townsend—Chairman
Charlie Wham —Vice Chairman
Grayson Kelly --Secretary

MINUTES

Monday December 11, 2023
Microsoft Teams & In Person
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Senator Mike Gambrell	X
Jim Simpson	X	Rep Don Chapman	X
Grayson Kelly	-		
Charles Wham	X		
Glenn Stevens	X		
James Smith	X		
Butch Jones	X		

Others in Attendance – Brittany Burdette, Holt Hopkins, Matt Hogan, from Anderson County; Dan Chism, Drew McCaffrey, David Herbert, Josh Gray Consor; Kurt Mead, from SCDOT; Rockey Burgess from Williamston; Mike Gay, Lacreia Bilbrey, Alex Kostick, Katelin Moorehead, Scott Banks from Anderson City; Jim Taylor from Town of Honea Path

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm
2. **Approval of Minutes**
 - a. **August 21, 2023**
 - b. **Special Called October 20, 2023**
 1. **Motion** by James D Smith, second by Butch Jones, approved both sets of minutes unanimously.
3. **Financial Report – Brittany Burdette**
 - a. **Cash Summary**
 1. Ending Balance: **\$17,832,006.99**
 2. Commitment Balance: **\$19,422,437.81**
 - b. **Availability for Programming: \$1,409,508.24**
 1. Local Target: \$939,672.16
 2. State Target: \$469,836.08

ACTC Minutes

- I. **Motion** by Butch Jones, second by Jim Simpson, approved unanimously to allocate the \$469,836.08 to SCDOT Priority list
 - a. S-4-61 Salem Church Rd
 - b. S-4-486 Brushy Creek Rd
 - c. S-4-600 Old Denver School Rd
 - d. S-4-208 Griffin Rd
 - e. S-4-373 Lake Side Rd
 - f. S-4-153 Fred Dean Rd
 - g. S-4-583 Foster Rd

4. Engineer Report – Consor

a. Current Projects

1. **ACTC 124 –Pendleton-** Complete
2. **ACTC 125 – State Secondary Roads**
 - I. King to return for Warranty Items on Big Creek at their cost (and the \$200,000 overlay approved in August)

b. ACTC 126 & 127 – Belton and District 6 Roads

1. Substantially complete
2. Warranty Ends 04.24.2024

c. ACTC 128.1 – Evergreen

1. 30 % plans were submitted to Anderson County and SCDOT for review and comment last week.

d. ACTC 129 - City of Belton \$593,035.00

1. Poplar Avenue
2. Oak Drive
3. Blair Road
4. Stevenson Drive

e. ACTC 130 -Town of Pendleton \$600,149.00

1. Pruitt Street
2. Jackson Street
3. Micasa Drive
4. South Elm Street
 - I. Projects 129 and 130 were bid together.
 - II. Rogers Group Awarded.
 - III. May 15, 2023 approved the additional funding of \$225,000.00 for ACTC 129/130
 - IV. Construction has begun and is on target to finish, on time, this week.
 - V. While they did not start until Nov. 18, Rogers has used multiple crews to complete the work.
 - VI. All Belton roads (ACTC 129) have been patched and resurfaced. All Pendleton roads (ACTC 130) have been patched. Resurfacing is ongoing in Pendleton.

ACTC Minutes

f. ACTC 131- SCDOT \$4,538,720.17

1. S-4-208 Griffin Rd
2. S-4-486 Brushy Creek Rd
3. None Stegall Rd - Complete
4. S-4-600 Old Denver School Rd
5. S-4-61 Salem Church Rd
6. S-4-351 North St – Ped Ramps and Sewer repairs Complete
7. S-4-97 Dalrymple Rd- FDP Complete
8. S-4-373 Lake Side Rd
9. S-4-153 Fred Dean Rd
10. S-4-583 Foster Rd
11. S-4-1084 Campbell Rd

g. Project will be 80% complete by the end of the week.

h. Phase 2 (Campbell Road) will be completed by June 30, 2024.

i. Anderson County ACTC 132

1. Hamlin Road
2. The Meadows Subdivisions
 - I. Dandelion Trail
 - II. Buttercup Trail
 - III. Clover Patch Way
 - IV. Wild Vine Path
 - V. Grassy Knoll Way
 - a. Awarded to King
 - b. Construction Meeting set for January 18, 2023
 - c. Project Completion scheduled for December 13, 2024
3. **Motion** by Charlie Wham, second by James Smith, all approved unanimously to add an additional \$300,000 to ACTC 132 Contract.

j. Town Of Pendleton ACTC 133

1. Westinghouse Road and Swaney Circle Realignment
2. 30 % plans were sent to Anderson County and SCDOT for review. SCDOT will not comment until 90% plan stage. Anderson County comments have been addressed.
3. 70 % plans will be submitted before the end of the year.
4. Goal is to have the project ready to bid in the February OR March time frame.
5. Reminder – construction funding has not been approved.

k. City Of Anderson ACTC 134

1. Rose Hill Street
2. Brittany Park

ACTC Minutes

3. Mildred Street
4. S Prevost Street
5. Sumac Street
6. Armstrong Street
7. "B" Street
8. Cathcart Street
9. Premiere Court
10. Britannia Circle
11. Cobblestone Court
12. Londenberry Drive
13. Miracle Mile
14. Perpetual Square Drive
15. Cardinal Circle
16. Cedar Ridge
17. Gilmer Street
18. Kings Court
19. Old Ivy Road
20. Byrd Lane
21. Fairmont Road
22. Goodrum Lane
23. Grant Street
24. Lincoln Avenue
25. River Heights Circle
26. Old Colony Road
27. Louise Circle
28. Mitchell Street
29. Carter Hall Subdivision
 - I. Awarded to Rogers Group
 - II. Preconstruction Meeting set for December 18, 2023
 - III. Work is not expected to commence until Spring 2024.
 - IV. Project completion date is December 15, 2024.

I. Town of Williamston ACTC 135/136

1. Anderson Street
2. Dove Street
3. Mattison Drive
4. "C" Street
5. Attaway Street
6. Whilden Drive
7. Lakeview Drive
8. Payne Drive
9. Parker Street
10. Sullivan Street
11. Lee Street

ACTC Minutes

m. Anderson County ACTC 136 (Approved 1.4 Mill Estimate Feb 06, 2023)

1. Ansel Fowler Dr
2. Brown Rd (Moved to ACTC 140)
3. Elgin Dr
4. Hammond Hall Subdivision
5. Homestead Rd (Moved to ACTC 140)
6. Johnson Ave
7. Kings Grant Subdivision (Moved to ACTC 140)
8. Michelin Blvd- withdrawn from app per Matt Hogan
9. Peach Orchard Dr (Moved to ACTC 140)
10. Roper Rd
11. Teakwood Plantation (Moved to ACTC 140)
12. The Farms at Spearman Rd
13. Topsail Bay Subdivision (Moved to ACTC 140)
 - I. 135 and 136 to be Rebid in January 2024

n. Pelzer ACTC 138

1. STEVENSON STREET
2. BEATTIE STREET
3. FINLEY STREET
4. FROST STREET
5. Estimate by Consor is \$194,915.65

o. Anderson County ACTC 140 (136 Remaining Roads)

1. Homestead Road \$ 109,364.02
2. Peach Orchard Drive \$ 423,640.44
3. Topsail Bay Subdivision \$ 474,629.44
4. Kings Grant Subdivision \$1,335,431.94
5. Teakwood Plantation \$1,781,535.20
6. Brown Road \$2,319,685.71 (all of Brown Road except recently completed stretch with roundabout)
7. Michelin Boulevard withdrawn pending further discussion with County and SCDOT
 8. Approve funding for Brown Road and Kings Subdivision (ACTC 140) along with (ACTC 138) in August 21, 2023

p. ACTC 144 Anderson County and Community Partners

1. SC 86 @ Old Williamston Road S-1142/ Highway 17
2. Survey and SUE have been completed. We are pushing toward a 30% design submittal for early January.

ACTC Minutes

5. Future Contracts with Estimates:

a. Belton ACTC 137-CANCELED

b. Williamston ACTC 139

1. South Green Street
2. Bigby Street
3. Each Church Street
4. River Drive
5. Knight Street
6. Traxler Street
 - I. Estimate by Consor is \$1,045,430.45

c. West Pelzer ACTC 141

1. Morgan Street- Engineer's cost estimate \$90,754.04

d. City of Anderson ACTC 142

1. Mystic Vineyards Subdivision-- Engineer's cost estimate \$328,623.35

e. Town of Iva ACTC 143- \$1,426,570.98

1. W. Lake Street - \$218,016.94
2. Hampton Street - \$586,408.85
3. East Broad Street - \$559,671.97
4. Johnson Street - \$62,473.22

6. **Motion** by Charlie Wham, second by Glenn Stevens to hold all estimates until the next meeting in March 2024. ACTC 139/141/142/143

7. New Applications

a. Honea Path ACTC 145

1. **Motion** by Jim Simpson, second by Charlie Wham, all approved unanimously to hold until the next meeting in March 2024.

ACTC Minutes

8. New Business

- a. March 4, 2024 – Meeting in person only

9. Adjournment