



ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd
Anderson SC 29625

Jim Simpson—Chairman Elect
—Vice Chairman
--Secretary

MINUTES

Monday February 23, 2026
In Person Only
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Jim Simpson	X	Rep T Lee Gilreath	X
Butch Jones	X	Rep Don Chapman	X
Hugh Isbell	X		
Steve Garrison	X		
Andy Callaham	X		
Dodd Wood	X		
Leigh Watson	X		

Others in Attendance – Brittany Burdette, Matt Hogan, Jonathan Fox, Bee Baker, Drew Cole from Anderson County; Josh Gray, Drew McCaffrey, Jake Hippler from Consor; Mike Gay, Trevor Anderson, Lacreia Bilbrey from Anderson City; Rockey Burgess, Kevin Strickland Town of Williamston; Will Boggs, from ICE; Micheal Anders SCDOT; Citizens in attendance (did not sign in as requested).

1. **Call to Order** – called to order by Chairman Elect Jim Simpson at 4:12 pm Meeting.

a. Election of Officers

- i. Nomination by Butch Jones for Steve Garrison for Chairman
- ii. Nomination by Dodd Wood for Hugh Isbell for Chairman
 - 1. Vote 3 to 4 Hugh Isbell is the newly appointed Chairman
- iii. Nomination by Hugh Isbell for Dodd Wood to be the Vice Chairman, no opposition, Dodd Wood is the newly appointed Vice Chairman.
- iv. Nomination by Butch Jones for Steve Garrison as Secretary, no opposition, Steve Garrison is the newly appointed Secretary.

b. **Motion** presented by Steve Garrison to have an orientation and review policies and procedures, second by Butch Jones. Orientation for new and returning members set for March 16, 2026.

ACTC Minutes

2. Approval of Minutes

a. October 13, 2025

b. November 18, 2025, Special Called

1. **Motion** by Steve Garrison, second by Butch Jones, approved both sets of minutes unanimously

3. Financial Report – Brittany Burdette

a. Cash Summary

1. Bank Balance: **\$14,962,865.07**
2. Commitment Balance: \$11,459,333.09
3. Availability for Programming: **\$3,503,531.98**
 - I. Local Target: All Available Funds
 - II. State Target: Met

4. Engineer Report – Consor:

a. Update on Completed Contracts

1. ACTC 152 - Anderson County (Teakwood)
 - I. Warranty May 2026. Savings \$50K
2. ACTC 139,145,148,&153 - Anderson County
 - I. Warranty May 2026. Savings\$540K
3. Total Savings of \$590,000

b. Update on Current Construction Contracts

1. ACTC 133.01 - Westinghouse and Swaney
 - I. After several meetings concerning right of way and support from SCDOT, Duke Power relocation was completed January 29th, and S & S finished all remaining work last week. State Utility Coordinator for SCDOT, Robert Ryggs and Director of Right of Way, Mike Barbee supported Anderson County's position with prior rights, and this saved 50K on this contract. ACTC Funded 1.44 Million and Pendleton Funded \$360K.
2. ACTC 139, 145, 148, & 153 - Anderson County, Williamston, Belton and Honea Path
 - I. Work was finished in Fall 2025 and a final inspection was conducted on January 29, 2026. This contact timeline resulted in a one-year timeline between the request, approval, construction and substantial completion. Most SCDOT contracts in comparison take over two years to get from request to contract and then can take up to an additional two years to construction completion. A one-year warranty

ACTC Minutes

inspection will be scheduled no later than January 29, 2027. ACTC 139 Williamston 7 Roads at 1.77 miles, ACTC 145 Town of Honea Path 7 Roads at 1.70 miles, ACTC 148 Belton 3 Roads at 1.79 miles and ACTC 153 Anderson County 1 Road at 2.61 Miles.

3. **ACTC 144.01 - SC 86 Intersection (Eligible SCDOT Match)**

- I. Eagle Construction is currently placing storm drainage and completing grade work for the remaining widening. Consor is currently handling a challenging intersection contract avoiding all utility conflicts including Duke Power, and the completion date is April 30, 2026. Consor has worked with SCDOT to keep construction moving with several challenges due to the accelerated pace and completion of the AnMed facility that resulted in necessary plan changes. ACTC Funded 1.3 Million(Eligible SCDOT Match) and AnMed Funded 1.65 Million.

c. Update on Current Construction Contracts (Continued)

1. **ACTC 149 - SCDOT Match (CMRB)**

- I. All major work was completed by the end of 2025 with only thermos-plastic pavement markings and raised pavement markers remaining work will be completed before the completion date of April 30, 2026. 3 State Roads(Brushy Creek, Lakeside, and Frost) at 2.92 miles.

2. **ACTC 150 & 151 – Anderson County and Williamston (SAMI - Stress Absorbing Membrane Interlayer)**

- I. Two bids were opened on August 7, 2025, notice to proceed issued on September 2, 2025, and preconstruction meeting held on September 2, 2025. This contract at a bid of \$1,352,684 has approximate savings of \$3,123,485 when compared to typical resurfacing methods like CMRB. Work is expected to start soon with a completion date of June 30, 2026. ACTC 150 Anderson County at 4.46 miles and ACTC 151 Williamston 6 Roads at .88 miles.

d. Update on Current Design Contracts

1. **ACTC 128 – Evergreen- (SCDOT Eligible Match)**

- I. 100% design plans were completed. SCDES (Department of Environmental Services) and SCDOT permits are being coordinated and shown good progress. There is one parcel Right-of-Way remaining for approval and an Electronic Signature for DES Permit to be completed. Budget was approved for construction funding in August 2024 at \$3.875 million dollars.

2. **ACTC 147- Jackson Circle (Anderson County)**

- I. Confirmed to proceed with revised scope of work, August 25, 2025. Design plans are at 70%. Design of an improved intersection at SC 187 with larger turning radii. Widening of Jackson Circle from SC 187 to Embassy Dr, approximately 1500 feet. Estimated cost \$795,000. Approved construction funding of \$2,000,000.

ACTC Minutes

e. Update on Future Construction Contracts

1. ACTC 154 – City of Anderson Roads (0.87 miles)

- I. Approved budget of \$1,272,321 at October 2025 ACTC Meeting for six roads in City of Anderson, bid package was submitted to Robert Carrol on November 17, 2025. Patching and resurfacing 1.65 miles. Consor has been in touch with new prospective bidders and hopes to find lower bid prices for asphalt and cost savings.

f. Updated Estimates

1. ACTC 156 – Williamston Roads (1.35 miles) – Preliminary Estimate

	<u>Mileage</u>	<u>Patch and Pave</u>
• Black Street	0.27	\$180,000
• McClellion Street	0.22	\$132,000
• Royal Drive	0.35	\$210,000
• McDonald Avenue	0.15	\$90,000
• Shirley Drive	0.29	\$180,000
• Brookvale Drive	0.07	<u>\$42,000</u>

Total Miles = 1.35, Total Estimated Cost = \$834,000

2. **Motion** by Steve Garrison, second by Jim Simpson, all unanimously approved funding for ACTC 156 Williamston in the amount of \$834,000.00

5. **New Applications**

- a. None presented at this meeting

6. **New Business**

7. **Adjournment**