



## ANDERSON COUNTY TRANSPORTATION COMMITTEE

1428 Pearman Dairy Rd  
Anderson SC 29625



Ronald P. Townsend—Chairman  
Charlie Wham —Vice Chairman  
Secretary

### MINUTES

Monday, February 24, 2020  
Legislative Delegation Conference Room  
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Senator Mike Gambrell	X
Jim Simpson	X	Rep. Anne Thayer	X
Grayson Kelly	X		
Charles Wham	X		
Glenn Stevens	X		
James Smith	X		
Open Seat			

**Others in Attendance** – Holt Hopkins, Brittany Burdette from Anderson County; Michael Anders with the SCDOT; David Rogers, Rocky Burgess, Town of Williamston; Alan Sims, Bo Burns, City of Belton; Karen Dent and Bryan Howard from BLE; Michael Gay, Lacreia Bilbrey, Adam Cromer, City of Anderson; Elizabeth Fant, Cheryl Cuthrell,

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm

2. **Approval Of Minutes**

- a. **November 18, 2019** – **Motion** by Grayson Kelly, second Charlie Wham, approved minutes unanimously.

3. **Financial Report – Brittany Burdette**

- a. **Availability for programming:** \$3,713,345.66
- i. **Local Target:** \$1,858,073.67
  - ii. **State Target:** \$1,855,271.99
- b. **Cash Summary:**
- i. **Ending Balance:** \$5,338,185.60
  - ii. **Commitment Balance:** \$1,624,839.94

# ACTC Minutes

## 4. Project Updates – Bryan Howard BLE

### a. 2019 Resurfacing Contracts-

- i. **106** - F&R has completed all paving work and final walk-through has been completed. There are a few punch list items to complete (stop bars, rumble strips, RPM's, remove signs). Once all work is complete, the final estimate will be completed. Anticipate final estimate to be prepared around the first of March. Contract can then be closed.
- ii. **107** - Pickens Construction has completed paving. Roads have been visually inspected. Driveways showing raveling or poor workmanship will be fixed by replacing with new asphalt. There are other areas along George Albert Lake Rd, Beckman Rd and Airline Rd, and a few areas in Honea Path that will need to be milled and replaced. Pickens will also finish up Ervin St which they were not able to do due to storm drain construction that was taking place.
- iii. **108** - King has completed all paving work and final walk-through has been completed. There are a few punch list items to complete (thermo installed on stop bars, repair washouts, repair rumble strips on Blake Dairy, remove piled millings). Once all work is complete, the final estimate will be completed. Anticipate final estimate to be prepared around the first of March. Contract can then be closed.

- b. **Big Water Rd** – S&S Construction has graded new relocated intersection and is to subgrade. Base has been placed in new road section and shoulder areas. Work is ongoing and but weather dependent. On budget on schedule at this time.

- c. **One Time Funding** - \$938,149.00 Airline/Beckman and George Albert Lake in the 107 contract will use \$666,077.96 leaving a balance of \$272,071.04 from the August Meeting for **Baugh Rd (ACTC 109)**

- i. Met with Cutler Repaving last week to discuss upcoming hot in-place recycling work with the City of Greenville. Cutler Repaving plans to start paving contract with Baugh Road starting the week of April 13, 2020. Cutler has requested some cores of the existing road section be taken and sent to a lab for testing so they can determine the proper mix design to use.

- d. **City of Anderson Road List 2020 (ACTC 110)**: Bid documents submitted to CTC for evaluation. There are concerns regarding paving over the cobblestone base along Glenn Street. May need to remove from this contract for now or consider replacing with an alternate road for this contract.

- i. Total estimated cost: \$845,122.00

- e. **Road Estimates**: Attached List with each road breakdown:

- i. Williamston: \$460,968.00 (Total Estimate)
  1. L Street will need the tree removed before work begins
  2. **Motion** from Grayson Kelly, second Glenn Stevens to add \$30,000 in for Mattison Street (no estimate) to the Williamston total. Vote below.
  3. This will make the new Williamston Estimate \$490,968.00



# **ACTC Minutes**

- ii. Belton: \$ 871,988.00 (Total Estimate)
- iii. Pelzer: \$ 249,469.00 (Total Estimate)
- f. **Motion** from Grayson Kelly, second Glenn Steven, approved unanimously to approve Williamston, Belton, Pelzer on the condition that the tree be removed (Section E.i.1) and to add in the \$30,000 (Mattison Street) to Williamston total.

## **5. SCDOT – Michael Anders**

- a. **Road List** (Attached)
- b. **Motion** from Charlie Wham, second James Smith, approved unanimously to get BLE to complete estimates up to the state target of 1,855,271.99

## **6. New Applications**

- b. **Williamston– David Rogers**
  - i. Cherokee Road
- c. **Motion** from Charlie Wham, second Glenn Stevens, approved unanimously to get BLE to complete estimate with Williamston matching 10% of cost.

## **7. Other Business**

- a. **Election of Committee Officers:**
  - i. James Smith nominates Ronnie Townsend for Chairman, Glenn Stevens second, approved unanimously.
  - ii. Grayson Kelly nominates Charlie Wham for Vice Chairman, Glenn Stevens second, approved unanimously.
  - iii. James Smith nominates Grayson Kelly for Secretary, Glenn Stevens second, approved unanimously.

## **8. Executive Session**

## **9. Adjournment**



Anderson County - SCDOT Recommendations to ACTC							Last Update 2/21/2020	
Priority	Route No.	Road Name	Begin Mile Point	From	End Mile Point	To	Length	
1	S-4-245	Blue Ridge Ave	1.74	Griffin Rd (S-4-208)	3.01	End State Maintenance	1.27	
2	S-4-208	Griffin Rd	0.00	Blue Ridge Ave 95-4-245)	1.30	Broadway School Rd (S-4-205)	1.30	
3	S-4-54	S. Hamilton St/Big Creek Rd	1.49	New Pavement Joint	6.07	SC-20	4.58	
4	S-4-486	Brushy Creek Rd	0.00	County Line	2.17	Three Bridges Rd (S-4-74)	2.17	
5	S-4-152	Hayes Rd	1.27	Flat Rock Rd (S-4-49)	3.97	Abbeville Hwy (SC-28)	2.7	
6	S-4-930	Harper Hall Rd	0.00	SC-413	0.58	SC-184	0.58	
7	S-4-153	Fred Dean Rd	0.00	Jones Rd (S-4-83)	2.71	SC-81 S	2.71	
8	S-4-269	Iller St/Osteen Hill Rd	1.70	Old River Rd (S-4-53)	4.35	SC-86	2.65	
9	S-4-29	Youth Center Rd	0.05	Big Creek Rd (S-4-54)	1.86	Mize Rd	1.81	
10	S-4-583	Foster Rd	0.00	Anderson Hwy (US-29 Connector)	0.18	Highway 77 (S-4-77)	0.18	
11	S-4-184	Hunt Rd	0.00	Pelzer Hwy (SC-8)	1.82	Pelzer Hwy (SC-8)	1.82	
12	S-4-145	Depot Rd	0.00	Palmetto Rd (S-04-54)	1.00	Lebby St (SC-8)	1.00	
13	S-4-483	W. River St	0.00	S. Murray Ave (SC-81)	0.07	S. Towers St (S-4-352)	0.07	
14	S-4-751	Brick Mill Rd / Billy Gambrel Rd	0.00	BHP Hwy (US-76/178)	1.72	Abercrombie Rd (S-4-1012)	1.72	
15	S-4-751	Abercrombie Rd / Friendship Church Rd	1.72	Abercrombie Rd (S-4-1012)	3.48	Shady Grove Rd (S-4-81)	1.76	
16	S-4-1094	Joe Dunn Rd	0.00	Anderson County Line (S-01-521)	0.35	End Maintenance	0.35	
17	S-4-59	Old Brickyard Rd	0.09	Easley Hwy (SC-8)	0.67	Guthrie Grove Church Rd (County Maint.)	0.58	
						Total Miles	27.25	