



ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd
Anderson SC 29625

Ronald P. Townsend—Chairman
Charlie Wham —Vice Chairman
James D Smith --Secretary

MINUTES

Monday February 10, 2025
In Person Only
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Rep T Lee Gilreath	X
Charlie Wham	X	Rep Don Chapman	-
Jim Simpson	X		
James D Smith	-		
Butch Jones	X		
Hugh Isbell	X		
Steve Garrison	X		

Others in Attendance – Brittany Burdette, Matt Hogan, Jonathan Fox from Anderson County; Dan Chism, Drew McCaffrey, David Herbert, Jake Hippler, Consor; Mike Gay, Trevor Anderson, from Anderson City; Rep April Cromer

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm

2. **Approval of Minutes**

a. **November 12, 2024**

1. **Motion** by Charlie Wham, second by Jim Simpson, approved minutes unanimously.

b. **November 25, 2024, Special Called**

1. **Motion** by Butch Jones, second by Charlie Wham, approved minutes unanimously.

3. **Financial Report – Brittany Burdette**

a. **Cash Summary**

1. Ending Balance: \$ **15,707,229.66**
2. Commitment Balance: \$ **31,044,016.65**
3. Availability for Programming: NA

ACTC Minutes

4. Local Target: Available Balance
5. State Target: Met

4. Engineer Report – Consor:

a. Update on Substantially Complete Contracts

1. ACTC 131 – SCDOT Secondary Roads (10.11 miles)
 - I. Warranty June 2025. **Savings of \$293K**
2. ACTC 132 – Anderson County (5.27 miles)
 - I. Warranty November 2025.
3. ACTC 134 – City of Anderson (2.14 Miles, 11 Roads)
 - I. Warranty November 2025. **Savings of \$90K**
4. ACTC 135 - Williamston (11 Roads)
 - I. Warranty November 2025. **Savings of \$80K**
5. ACTC 136 - Anderson County(8 Roads)
 - I. Warranty November 2025. **Savings of \$430K**
6. ACTC 138 - Pelzer (4 Roads)
 - I. Warranty November 2025.
7. ACTC 140 - Anderson County (5.52 miles)
 - I. Warranty November 2025. **Savings \$1050K**
8. ACTC 142 – City of Anderson(Mystic Vinyard subdivision)
 - I. Warranty November 2025. **Savings \$10K**

b. Update on Current Construction Contracts

1. ACTC 133.01 – Westinghouse and Swaney –
Work started late December 2024. Clearing and Grubbing, Drainage, grading and erosion control are underway. On going utility coordination (AT&T, Duke Power). It is scheduled to finish by late May 2025. The town of Pendleton has requested a crosswalk and concrete ramp to be added to this contract.
 - **Motion** by Steve Garrison, second by Charlie Wham, approved unanimously for Consor to add a Change Order to include a landing pad (no additional funding required)
2. ACTC 152 – Teakwood Subdivision – Work is expected to start by Mid March 2025.

c. Most Recent Bid

1. ACTC 139 – Williamston
2. ACTC 143 – Town of Iva
 - **Motion** by Butch Jones, second by Steve Garrison, all approved removing ACTC 143 Iva (due to no match) and replace with one half of Refuge Road to keep pricing and contract specs the same. Refuge Road was submitted under Anderson Count 150.
3. ACTC 145 – Honea Path
4. ACTC 148 – Belton

ACTC Minutes

- Projects were bid as one contract. There was a bid opened on January 9th, in which the bid was \$3,413,143.45. The total contract estimate was \$4,025,283.34. At this time, Iva has not provided their match for ACTC 143, and we will take direction of committee tonight to either approve the bid without Iva's match or add ACTC 150, Refuge Road in place of Iva (ACTC 143). The committee will need to vote.

d. Update on Current Design Contracts

1. ACTC 128.1 - Evergreen
 - i. 70% of plans were completed. The new cost estimate based on current prices, include contingency and CEI is \$3,875,581.13.
2. ACTC 144 – SC86/Old Williamston/SC17 Intersection Improvements
 - i. DES and SCDOT permits have been submitted.
3. ACTC 147- Jackson Circle
 - i. Design has begun and the plans are at 15%.
 - ii. No Motion needed Matt Hogan would like this to remain pulled for now.

e. Update on Future Contracts

1. ACTC 149 – SCDOT Match – CMRB. Approved for contract. Brushy Creek Road, Lake Side Road and Foster Road.
2. The current approved budget is \$3,079,902. This contract will be delivered to Anderson County this week.

f. Projects Approved for Estimates

1. ACTC 150 – County Roads (14.58 miles) – Preliminary Estimate - \$12,141,985
 - Branchwood Lane (.34 miles) \$ 233,808.70
 - Cardinal Springs (.18 miles) \$ 118,135.03
 - Cedar Springs (.18 miles) \$ 108,469.21
 - Old Mill (2.9 miles) \$ 2,696,178
 - Rogers (2.28 miles) \$ 2,130,899
 - Thompson (1.1 miles) \$ 1,022,688
 - Fire Tower (2.34 miles) \$ 2,175,537
 - Refuge Road (4.96 miles) \$ 3,377,356*
 - Von Hollen (.3 miles) \$ 278,915

*If the section of Refuge Road is used in place of ACTC 143, this request will need to have a reassigned number.

ACTC Minutes

2. ACTC 151 – Town of Williamston Roads – Preliminary Estimate - \$538,617.51

• A Street	\$ 61,049.02
• B Street	\$ 66,560.45
• Harbison Steet	\$ 136,396.00
• Keys Street	\$ 124,178.29
• Randal Street	\$ 120,223.65
• Rogers Street	\$ 42,689.27

5. **New Applications**-Rolled from November 2024

a. **City of Anderson**

1. Prioritized List

b. **New Pendleton High School**

1. Boscobel Road

c. **School District One**

1. Oak Road/Elrod-Old Williamston Road

- I. **Motion** by Charlie Wham, second by Butch Jones, all approve to hold all new applications until the next meeting

6. **New Business**

a. Officers were voted in

1. Chairman: Ronald Townsend
2. Vice Chairman: Charlie Wham
3. Secretary: James D Smith

7. **Adjournment**