



# ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd  
Anderson SC 29625

Ronald P. Townsend—Chairman  
Charlie Wham —Vice Chairman  
James D Smith --Secretary

## MINUTES

Monday July 28, 2025  
In Person Only  
4:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Ronald Townsend	X	Rep T Lee Gilreath	X
Charlie Wham	X	Rep Don Chapman	X
Jim Simpson	X		
James D Smith	-		
Butch Jones	X		
Hugh Isbell	X		
Steve Garrison	X		

**Others in Attendance** – Brittany Burdette, Drew Cole, from Anderson County; Josh Gray, Drew McCaffrey, Dan Chism, Daniel Shaw from Consor; Mike Gay, Trevor Anderson, from Anderson City; Larry Young, Jimmy Smith Town of Honea Path; Kevin Strickland Town of Williamston; Dennis Garber, Will Boggs, Steve Gwinn from ICE; Micheal Anders SCDOT; Clay Green, ADC Engineering; Seth Young, School District One

1. **Call to Order** – called to order by Chairman Townsend at 4:00 pm

2. **Approval of Minutes**

a. **May 19, 2025**

1. **Motion** by Steve Garrison, second by Charlie Wham, approved minutes unanimously.

3. **Financial Report – Brittany Burdette**

a. **Cash Summary**

1. Ending Balance: **\$16,193,940.48**
2. Commitment Balance: \$15,383,146.46
3. Availability for Programming: **\$840,794.02**
  - I. Local Target: Available Balance
  - II. State Target: Met

# ACTC Minutes

4. FY25 CTC Apportionment Forecast
  - I. \$4,059,000.00

## **4. Engineer Report – Consor:**

### **a. Update on Completed Contracts**

1. ACTC 131/146 – One year warranty completed May 2025.
2. ACTC 132, 134, 135/136/138, 140, 142 - One year warranty scheduled for November 2025.
3. ACTC 152 – One year warranty scheduled for May 2026.
4. Total Savings of \$2,013,000 expected.

### **b. Update on Current Construction Contracts**

1. ACTC 133.01 - Westinghouse and Swaney
  - I. All work has been completed except for new signals, asphalt surface on New Westinghouse Road, and pavement markings on US 76. There is a current delay due to a Duke Power relocation scheduled for next month. This contract is scheduled to finish in early September 2025 and there is a final inspection to follow.
2. ACTC 139, 145, 148, & 153 - Anderson County, Williamston, Belton and Honea Path
  - I. Work is scheduled to finish in September 2025. This will result in 1 year timeline between the request approval and construction completion. Most SCDOT contracts in comparison take over two years to get from request to contract and then can take up to an additional two years to construction completion.
3. ACTC 144.01 - SC 86 Intersection
  - I. The notice to proceed was issued by Anderson County on June 9, 2025 and the Pre-construction meeting was held on July 1, 2025. Eagle Construction is the prime contractor and plans to start work in early August 2025. Consor is making a concerted effort to have all utilities relocated as soon as possible and the completion date is April 30, 2026. Consor will continue to accelerate this contract and push for early completion.
4. ACTC 149 - SCDOT Match (CMRB)
  - I. Brushy Creek Road, Lake Side Road and Foster Road. Bid opening was in May 2025. The engineering estimate was within 1.5% of low bid. The bid was recommended for award. The county sent a Notice to Proceed to King Asphalt on June 9, 2025. Pre-construction meeting was held on July 22, 2025. The completion date for this contract is April 30, 2026 but Consor is working with King Asphalt to accelerate this contract and potentially finish by the end of 2025.

# ACTC Minutes

- a. **Motion** for Consor to get an Estimate for the Change Order and to see if the road qualifies for the turning lane requested.

## c. Update on Current Design Contracts

1. ACTC 128 - Evergreen
  - i. 100% design plans were completed. SCDES (Department of Environmental Services) and SCDOT permits are being coordinated. Right-of-Way is moving forward.
  - ii. **Motion** by Charlie Wham, second by Butch Jones to pay West Cox Attorney fees (ROW is being donated), unanimously approved.
2. ACTC 147- Jackson Circle
  - i. This contract is put on hold (February 2025). Design plans are at 15%.
  - ii. **Motion** by Charlie Wham, second by Steve Garrison to hold the previously approved \$800,000 to ACTC 144 until the Match for 147 is received from Anderson County, unanimously approved.
  - iii. A special called ACTC Meeting is set August 25,2025 to discuss only ACTC 147 Jackson Circle

## d. Update on Future Contract

1. ACTC 150 & 151 – Anderson County and Williamston
  - a. SAMI - Stress Absorbing Membrane Interlayer  
This contract was put out for bid on July 17, 2025, and will have a bid opening on August 7, 2025. This contract has potential for substantial savings when compared to typical resurfacing methods like CMRB.

# ACTC Minutes

## e. Updated Estimates

### 1. ACTC 154 – City of Anderson Roads (1.6 miles) – Preliminary Estimate Patching and Resurfacing

a.	Rose Hill Street	(.18 miles)	\$	127,835
b.	Mildred Street	(.26 miles)	\$	144,228
c.	Wood Street	(.12 miles)	\$	74,634
d.	Miracle Mile	(.31 miles)	\$	406,805
e.	Perpetual Square	(.24 miles)	\$	196,479
f.	Cardinal Circle	(.54 miles)	\$	299,237

**Total Cost = \$ 1,249,218**

a. **Motion** by Charlie Wham, second by Jim Simpson, all approved to approve funding of **\$753,502.00**

For the following Anderson City ACTC 154:

i.	Rose Hill Street	(.18 miles)	\$	127,835
ii.	Mildred Street	(.26 miles)	\$	144,228
iii.	Wood Street	(.12 miles)	\$	74,634
iv.	Miracle Mile	(.31 miles)	\$	406,805

### 2. ACTC 155 – County Roads (7.5 miles) – Preliminary Estimate CMRB and Resurfacing

a.	Old Mill	(2.9 miles)	\$	2,696,178
b.	Rogers	(2.28 miles)	\$	2,130,899
c.	Refuge Road	(2.35 miles)	\$	1,600,158

**Total Cost = \$ 6,427,235**

## 5. **New Applications (Rolled from April 2025)**

### a. **Williamston**

- I. Black Street
- II. McClellion St
- III. Royal Dr
- IV. McDonald Ave
- V. Shirley Dr
- VI. Brookdale Dr

# ACTC Minutes

## **6. New Applications**

### **a. New Pendleton High School**

1. Boscobel Road

### **b. School District One**

1. Oak Road/Elrod-Old Williamston Road

**Motion** by Butch Jones, second by Charlie Wham, all approved to roll ACTC 155 Anderson County and all new applications to the next regular ACTC meeting.

## **7. New Business**

## **8. Adjournment**