



# ANDERSON COUNTY TRANSPORTATION COMMITTEE



1428 Pearman Dairy Rd  
Anderson SC 29625

Hugh Isbell—Chairman Elect  
Dodd Wood—Vice Chairman  
Steve Garrison--Secretary

## MINUTES

Monday April 20, 2026  
In Person Only  
3:00 P.M.

Committee Member	Present	Ex Officio Member	Present
Jim Simpson	-	Rep T Lee Gilreath	X
Butch Jones	X	Rep Don Chapman	X
Hugh Isbell	X		
Steve Garrison	X		
Andy Callaham	X		
Dodd Wood	X		
Leigh Watson	-		

**Others in Attendance** – Brittany Burdette, Jonathan Fox, Drew Cole from Anderson County; Drew McCaffrey, Jordan Hosmer from Consor; Mike Gay, from Anderson City; Dennis Garber, Steve Gwinn from ICE; Representative April Cromer; Sherry Hodges Citizen

1. **Call to Order** – called to order by Chairman Hugh Isbell at 3:00 pm
2. **Approval of Minutes**
  - a. **February 23, 2026**
  - b. **March 30, 2026, Special Called**
    1. **Motion** by Steve Garrison, second by Dodd Wood, approved both sets of minutes unanimously.
3. **Financial Report – Brittany Burdette**
  - a. **Cash Summary**
    1. Bank Balance: **\$13,918,214.63**
    2. Commitment Balance: \$10,046,463.13
    3. Availability for Programming: **\$3,871,751.50**

# ACTC Minutes

- I. Local Target: All Available Funds
- II. State Target: Met

## 4. **Engineer Report – Consor:** Update on Completed Contracts

ACTC 152 - Anderson County (Teakwood)  
One-Year Warranty May 2026. **Savings \$50K**

ACTC 139,145,148,&153 - Anderson County One-Year Warranty January 2027.  
**Savings\$540K**

ACTC 133.01 One-Year Warranty January 2027.  
**Savings\$10K**

**Total Savings of \$600,000**

## Update on Current Construction Contracts

ACTC 147 – Jackson Circle  
Work started on April 15, 2026, and is expected to be completed by June 1, 2026.

ACTC 144.01 - SC 86 Intersection (Eligible SCDOT Match)  
Eagle Construction completed construction through intermediate asphalt. Approximately two weeks of work remain to place surface and permanent markings to finish construction. SCDOT has requested surface and permanent markings not to be placed until Duke Power has relocated poles. Consor is helping mediate an agreement with Anderson County and Duke Power to resolve prior rights on the utility agreement move forward with relocation.

ACTC 149 - SCDOT Match (CMRB) All major work was completed by the end of 2025 with only thermo-plastic pavement markings and raised pavement markers remaining. Work will be completed before the completion date of April 30, 2026. Savings of \$190,000 Expected. Final Inspection to follow.

ACTC 150 & 151 – Anderson County and Williamston (SAMI - Stress Absorbing Membrane Interlayer)  
Work Started last week with a completion date of June 30, 2026. Pilot project. SAMI.

## Update on Approved Construction Contracts

ACTC 128 – Evergreen- (SCDOT Eligible Match)

# **ACTC Minutes**

Design plans are 100%. SCDES (Department of Environmental Services) is being reviewed and scheduled to be approved in May 2026, one remaining right of way agreement is being addressed with Anderson County Attorney West Cox, and SCDOT comments are being addressed.

## **5. New Applications**

- a. SCDOT- Richard A Shirley Memorial Parkway Sign Funding Request
  - 1. **Motion** by Steve Garrison, Second by Butch Jones, all approve funding of \$500.00 for the cost of fabrication and installing the dedication sign.

## **6. New Business**

- a. Transportation Plan Discussion
  - 1. **Motion** by Dodd Wood, Second by Butch Jones, all approve to bring back the Transportation Plan to a Special Called Meeting May 04, 2026 for vote.
- b. **Motion** by Dodd Wood, Second by Andy Callaham, all approve to move meeting times back to 4:00 PM EST.

## **7. Adjournment**